

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 10/4/2010	Wk of 10/11/2010	Wk of 10/18/2010	Wk of 10/25/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
<b>4th Floor Burton</b>												
B-401	Office						Demo Spline Clgs.,	9/27/2010	10/5/2010			
B-402A	Office											
B-402B	Office											
B-402C	Office											
B-403A	Mechanical											
B-403	Electrical											
B-405	Mechanical											
B-406	Herbarium											
B-406A	Storage						Demo Spline Clgs.	9/27/2010	10/5/2010			
B-407A	Storage						Demo Spline Clgs.	9/27/2010	10/5/2010			
B-407B	Data						Demo Spline Clgs.	9/27/2010	10/5/2010			
B-408	Storage						Demo Spline Clgs.	9/27/2010	10/5/2010			
B-409	Unisex											
B-410A	Dark Room						Demo Spline Clgs.	9/27/2010	10/5/2010			
B-410	Office											
B-411	Office											
B-400	Corridor						Resupport existing cables					

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 10/4/2010	Wk of 10/11/2010	Wk of 10/18/2010	Wk of 10/25/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
<b>3rd Floor Burton</b>												
B-301	Classroom	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-302	Classroom	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-302A	Unisex	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-302B	Janitor	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-302C	Unisex	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-303	Conference	Occupied					Build Out Elec. Closet	10/4/2010	10/29/2010	10/4/2010	10/15/2010	FP/FA Installation OFF HOURS/Build Out Elec. Closet
B-304	Student Forum	Occupied						10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-305	Office	Occupied					FP/FA Installation	10/7/2010	10/8/2010	10/7/2010	10/8/2010	FP/FA Installation OFF HOURS
B-306	Office	Occupied					FP/FA Installation	10/7/2010	10/8/2010	10/7/2010	10/8/2010	FP/FA Installation OFF HOURS
B-307	Classroom	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS
B-308	Office	Occupied						10/7/2010	10/8/2010	10/7/2010	10/8/2010	FP/FA Installation
B-309	Office	Occupied						10/11/2010	10/13/2010	10/11/2010	10/13/2010	FP/FA Installation
B-310	Office	Occupied						10/11/2010	10/13/2010	10/11/2010	10/13/2010	FP/FA Installation
B-311	Office	Occupied						10/11/2010	10/13/2010	10/11/2010	10/13/2010	FP/FA Installation
B-312	Office	Occupied						10/11/2010	10/13/2010	10/11/2010	10/13/2010	FP/FA Installation
B-313	Office	Occupied						10/18/2010	10/19/2010	10/18/2010	10/19/2010	FP/FA Installation
B-314	Office	Occupied						10/18/2010	10/19/2010	10/18/2010	10/19/2010	FP/FA Installation
B-315	Office	Occupied						10/18/2010	10/19/2010	10/18/2010	10/19/2010	FP/FA Installation
B-316	Office	Occupied						10/18/2010	10/19/2010	10/18/2010	10/19/2010	FP/FA Installation
B-317	Office	Occupied						10/14/2010	10/15/2010	10/14/2010	10/15/2010	FP/FA Installation
B-318	Office	Occupied						10/14/2010	10/15/2010	10/14/2010	10/15/2010	FP/FA Installation
B-300	Corridor	Occupied					FP/FA Installation	10/4/2010	10/29/2010			FP/FA Installation OFF HOURS

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 10/4/2010	Wk of 10/11/2010	Wk of 10/18/2010	Wk of 10/25/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
<b>2nd Floor Burton</b>												
B-201	Research Lab	Occupied					Build Out Elec. Closet	10/25/2010	11/19/2010			
B-201A	Office	Occupied						10/25/2010	11/19/2010			
B-202	Research Lab	Occupied						10/25/2010	11/19/2010			
B-202A	Research Lab	Occupied						10/25/2010	11/19/2010			
B-202B	Prep	Occupied						10/25/2010	11/19/2010			
B-203A	Women	Occupied						10/25/2010	11/19/2010			
B-203B	Men	Occupied						10/25/2010	11/19/2010			
B-203C	Janitor	Occupied						10/25/2010	11/19/2010			
B-203	Mineral Collection	Occupied						10/4/2010	11/19/2010			
B-204	Faculty Lab	Occupied						10/25/2010	11/19/2010			
B-205	Faculty Lab	Occupied						10/25/2010	11/19/2010			
B-206	Storage	Occupied						10/25/2010	11/19/2010			
B-207	Office	Occupied						10/25/2010	11/19/2010			
B208	Office	Occupied						10/25/2010	11/19/2010			
B-209	Registrar	Occupied						10/25/2010	11/19/2010			
B-210	Office	Occupied						10/25/2010	11/19/2010			
B-211	Office	Occupied						10/25/2010	11/19/2010			
B-211	Office	Occupied						10/25/2010	11/19/2010			
B-212	Office	Occupied						10/25/2010	11/19/2010			
B-213	Office	Occupied						10/25/2010	11/19/2010			
B-214	Office	Occupied						10/25/2010	11/19/2010			
B-215	Office	Occupied						10/25/2010	11/19/2010			
B-216	Office	Occupied						10/25/2010	11/19/2010			
B-217	Office	Occupied						10/25/2010	11/19/2010			
B-218	Teaching and Research Lab	Occupied						10/25/2010	11/19/2010			
B-218A	Prep	Occupied						10/25/2010	11/19/2010			
B219	Registrar	Occupied					10/25/2010	11/19/2010				
B-200	Corridor	Occupied					10/25/2010	11/19/2010				

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 10/4/2010	Wk of 10/11/2010	Wk of 10/18/2010	Wk of 10/25/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
<b>1st Floor Burton</b>												
B-101	Registrar Classroom	Occupied					FP Installation	10/25/2010	1/28/2011			
B-102	Office	Occupied										
B-102A	Unisex	Occupied										
B-102B	Men	Occupied										
B-103	Copy	Occupied										
B-104	Women	Occupied										
B-104A	Janitor	Occupied										
B-105	Storage	Occupied										
B-106	Prep	Occupied										
B-107	Prep	Occupied										
B-108	Storage	Occupied										
B-109	Classroom	Occupied										
B-110	Classroom	Occupied										
B-111	Office	Occupied										
B-112	Storage	Occupied										
B-113	Office	Occupied										
B-114	Office	Occupied										
B-115	Admin Office	Occupied										
B-117	Office	Occupied										
B-118	Office	Occupied										
B-100	Corridor	Occupied										
B-100A	Vestibule	Occupied										

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 10/4/2010	Wk of 10/11/2010	Wk of 10/18/2010	Wk of 10/25/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
<b>Basement Burton</b>												
B-001	Computer Classroom	Occupied										
B-002	Storage	Occupied										
B-003	Janitor	Occupied										
B-004	Unisex	Occupied										
B-006	Rock Slicing	Occupied										
B-008	Rock Slicing	Occupied										
B-009	Research Lab	Occupied										
B-010	Prep	Occupied										
B-011	Office	Occupied										
B-012	Office	Occupied										
B-013	Student Lounge	Occupied										
B-013A	Office	Occupied										
B-014	Office	Occupied										
B-015A	Office	Occupied										
B-015B	Storage	Occupied										
B-015C	Data	Occupied										
B-015	Office	Occupied										
B-016	Geology Overflow	Occupied										
B-017	Computer Classroom	Occupied										
B-000	Corridor	Occupied										