

Act ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	2010											
						SEP			OCT			NOV					
						30	06	13	20	27	04	11	18	25	01	08	15
Sabin-Reed																	
Level 1																	
1150	Inst all Door Operat or at 110	2	2	13SEP10 *	14SEP10	■ Install Door Operator at 110											
Basement																	
1340	Inst all Fire Prot ect ion Lines	10	2	09AU G10 A	13SEP10	■ Install Fire Protection Lines											
1430	PHASE 2 ACF	10	6	30AU G10 A	17SEP10	■ PHASE 2 ACF											
1300	Retrofit Electrical Panels	5	5	10SEP10	16SEP10	■ Retrofit Electrical Panels											
Sub-Basement																	
1310	Inst all Fire Prot ect ion Lines	15	10	07SEP10 A	23SEP10	■ Install Fire Protection Lines											
Elev at or Renovat ions																	
1450	Nort h Elevat or	25	25	21JUN10 A	15OCT10	■ North Elevator											
1470	Sout h Elevat or (defer?)	25	25	18OCT10	22NOV10	■											
Burton Hall																	
Level 4																	
1510	FP Design	10	7	09AU G10 A	20SEP10	■ FP Design											
1560	Demo Office Ceilings for FP Design	10	7	07SEP10 A	20SEP10	■ Demo Office Ceilings for FP Design											
1530	Build Out Electric Room	10	10	14SEP10 *	27SEP10	■ Build Out Electric Room											
Level 3																	
1540	Build Out Electric Room	10	10	28SEP10	12OCT10	■ Build Out Electric Room											
1500	FP Inst allat ion	20	20	04OCT10 *	01NOV10	■ FP Installation											
Level 2																	
1520	FP Design	10	4	13AU G10 A	15SEP10	■ FP Design											
1550	Build Out Electric Room	10	10	05OCT10	19OCT10	■ Build Out Electric Room											
Level 1																	
1580	FP Design	10	3	16AU G10 A	14SEP10	■ FP Design											
1620	Inst all FP Main to Nort h St air (thru Burton 109)	5	5	27SEP10 *	01OCT10	■ Install FP Main to North Stair (thru Burton 109)											
1600	Build Out Electric Room	10	10	13OCT10	26OCT10	■ Build Out Electric Room											
Basement																	
1590	FP Design	10	10	17AU G10 A	23SEP10	■ FP Design											

Data date	10SEP10
Run date	10SEP10
Page number	1A
Page count	2A
© Primavera Systems, Inc.	

BOND
Sabin-Reed/Burton Hall I/C/DM
4 Week Look Ahead
9/14/10 - 10/8/10

- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- Summary point
- ◆ Start milestone poi
- ◆ Finish milestone poi

Act ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	2010																
						SEP						OCT			NOV							
						30	06	13	20	27	04	11	18	25	01	08	15					
1610	Build Out Electric Room	10	10	20OCT10	02NOV10																	



Data date	10SEP10
Run date	10SEP10
Page number	2A
Page count	2A
© Primavera Systems, Inc.	

BOND
Sabin-Reed/Burton Hall I/C/DM
4 Week Look Ahead
9/14/10 - 10/8/10

- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- Progress point
- Critical point
- Summary point
- Start milestone point
- Finish milestone point