

Act ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	2010											
						SEP 20	SEP 27	OCT 04	OCT 11	OCT 18	OCT 25	NOV 01	NOV 08	NOV 15	NOV 22	NOV 29	DEC 06
Sabin-Reed																	
Level 3																	
1320	Mock Up GWB West Corridor Walls "8" to "14"	10	10	04OCT10 *	15OCT10	Mock Up GWB West Corridor Walls "8" to "14"											
1330	Retrofit Electrical Panels	1	1	09OCT10 *	09OCT10	Retrofit Electrical Panels											
Sub-Basement																	
1310	Install Fire Protection Lines	15	2	07SEP10 A	04OCT10	Install Fire Protection Lines											
Elevator Renovations																	
1450	North Elevator	25	16	21JUN10 A	22OCT10	North Elevator											
1470	South Elevator (defer?)	25	25	25OCT10	30NOV10	South Elevator											
Burton Hall																	
Level 4																	
1510	FP Design	10	4	09AUG10 A	06OCT10	FP Design											
1560	Demo Office Ceilings for FP Design	10	2	07SEP10 A	04OCT10	Demo Office Ceilings for FP Design											
1570	Resupport Existing Electrical & V/D Cabling	5	3	29SEP10 A	10NOV10	Resupport Existing Electrical & V/D Cabling											
1530	Build Out Electric Room	10	10	04OCT10 *	15OCT10	Build Out Electric Room											
Level 3																	
1630	Temporary Support of Electrical & V/D Cabling	5	5	04OCT10 *	08OCT10	Temporary Support of Electrical & V/D Cabling											
1540	Build Out Electric Room (**Burton 303)	10	10	04OCT10	15OCT10	Build Out Electric Room (**Burton 303)											
1670	FA Installation	10	10	04OCT10	15OCT10	FA Installation											
1500	FP Installation	20	20	04OCT10 *	29OCT10	FP Installation											
1680	Install ACT Grid	5	5	18OCT10	22OCT10	Install ACT Grid											
Level 2																	
1550	Build Out Electric Room (**Burton 203)	10	10	09OCT10	22OCT10	Build Out Electric Room (**Burton 203)											
1640	Resupport Existing Electrical & V/D Cabling	5	5	25OCT10	29OCT10	Resupport Existing Electrical & V/D Cabling											
Level 1																	
1580	FP Design	10	2	16AUG10 A	04OCT10	FP Design											
1620	Install FP Main to North Stair	5	3	27SEP10 A	12OCT10	Install FP Main to North Stair											
1600	Build Out Electric Room	10	10	18OCT10	29OCT10	Build Out Electric Room											

Data date	01OCT10
Run date	01OCT10
Page number	1A
Page count	2A
© Primavera Systems, Inc.	

BOND
Sabin-Reed/Burton Hall I/C/DM
4 Week Look Ahead
10/4/10 - 10/29/10

	Early bar
	Target bar
	Progress bar
	Critical bar
	Summary bar
	Progress point
	Critical point
	Summary point
	Start milestone point
	Finish milestone point

