

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 8/9/2010	Wk of 8/16/2010	Wk of 8/23/2010	Wk of 8/30/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
4th Floor North (Column Line 13- 21)												
SR-400	Corridor - North	Vacant										
SR-417	Unisex	Vacant										
SR-418	Office	Vacant										
SR-419	Research Lab	Vacant										
SR-420	Womens Room	Vacant										
SR-421	Mens Room	Vacant										
SR-422	Janitors Closte	Vacant										
SR-423	Prep	Vacant										
SR-424	Teaching Lab	Vacant										
SR-425	Prep	Vacant										
SR-426	Computer Classroom	Vacant										
SR-427	Teaching Lab	Vacant										
SR-428	Teaching Lab	Vacant										
SR-429	Office	Vacant										
SR-430	Fac Lab	Vacant										
SR-431	Office	Vacant										
SR-432	Fac Lab	Vacant										
SR-433	Office	Vacant										
SR-434	Office	Vacant										
SR-435	Office	Vacant										
SR-436	Lab	Occupied										
4th Floor Central (Column Line 7 - 13)												
SR-400	Corridor - Center	Occupied										
SR-407	Fac Lab	Vacant										
SR-407A	Office	Vacant										
SR-408	Seminar	Occupied										
SR-410	Dark Rm	Occupied										
SR-411	Teaching Lab	Occupied										
SR-413	Prep	Occupied										
SR-414	Support	Occupied										
SR-415	Research Lab	Vacant										
SR-416	Teaching Lab	Occupied										
SR-437	Chiller	Occupied										
SR-437A	Electron Microscope	Occupied										
SR-438	Office	Occupied										
SR-400B	Corridor	Occupied										
SR-439	Research Lab	Occupied										
SR-440	Office	Occupied										
SR-441	Electron Microscope	Occupied										
SR-442	Mech	Occupied										
SR-443	Dark Rm	Occupied										
SR-444	Electron Microscope	Occupied										
SR-446	Corridor	Occupied										
SR-447	Digital Image Microscope	Occupied										
SR-445	Confocal Microscope	Occupied										
4th Floor South (Column Line 1 - 7)												
SR-400	Corridor - South	Occupied										
SR-401	Teaching Lab	Vacant										
SR-402	Prep	Vacant										
SR-402A	Sterilizer	Occupied										
SR-403	Warm Room	Vacant										
SR-404	Teaching Lab	Vacant										
SR-406	Teaching Lab	Vacant										
SR-406A	Lab	Vacant										
SR-406B	Cold Room	Vacant										
SR-448A	Unisex	Vacant										
SR-448	Electrical	Vacant										
SR-448B	Womens Room	Occupied										
SR-449	Lab	Occupied										
SR-450	Fac Lab	Occupied										
SR-400A	Corridor	Occupied										
SR-455	Data	Vacant										
SR-455A	Storage	Vacant										
SR-454	Office	Vacant										
SR-453	Office	Occupied										
SR-452	Bio Fab Lab	Occupied?										
SR-456	Research Lab	Vacant										
SR-457	Office	Vacant										

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 8/9/2010	Wk of 8/16/2010	Wk of 8/23/2010	Wk of 8/30/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
3rd Floor North (Column Line 13 - 21)												
SR-300	Corridor - North	Vacant										
SR-300C	Corridor	Vacant										
SR-300D	Corridor	Vacant										
SR-315	Data	Vacant										
SR-316	Unisex	Vacant										
SR-317	Fac Lab	Vacant										
SR-318	Office	Vacant										
SR-319	Office	Vacant										
SR-320	Fac Lab	Vacant										
SR-321	Women	Vacant										
SR-322	Men	Vacant										
SR-323	Janitor Closet	Vacant										
SR-324	Teaching Lab	Vacant										
SR-324A	Prep	Vacant										
SR-325	Prep	Vacant										
SR-326	Teaching Lab	Vacant										
SR-327	Prep	Vacant										
SR-328	Teaching Lab	Vacant										
SR-329	Prep	Vacant										
SR-330	Fac Lab	Vacant										
SR-331	Office	Vacant										
SR-332	Research Lab	Vacant										
SR-334	Office	Vacant										
SR-335	Office	Vacant										
SR-336	Fac Lab	Vacant										
SR-337	Office	Vacant										
3rd Floor Central (Column Line 7 - 13)												
SR-300	Corridor - Center	Occupied										
SR-300B	Corridor	Occupied										
SR-306	Prep	Occupied										
SR-307	Prep	Occupied										
SR-308	Teaching Lab	Occupied										
SR-309	Prep	Vacant										
SR-310	Teaching Lab	Vacant										
SR-311	Prep	Vacant										
SR-312	Prep	Vacant										
SR-314	Teaching Lab	Vacant										
SR-338	Fac Lab	Vacant										
SR-339	Office	Vacant										
SR-340	Research Lab	Vacant										
SR-341	Student Lab	Vacant										
SR-342	Seminar	Occupied										
3rd Floor South (Column Line 1 - 7)												
SR-300	Corridor - South	Occupied										
SR-300A	Corridor	Occupied										
SR-301	Teaching Lab	Occupied										
SR-302	Prep	Occupied										
SR-303	Prep	Occupied										
SR-303A	Vestibule	Occupied										
SR-304	Research Lab	Occupied										
SR-304A	Office	Occupied										
SR-304B	Office	Occupied										
SR-304C	Storage	Occupied										
SR-305	Teaching Lab	Occupied										
SR-343	Unisex	Occupied										
SR-344	Janitor Closet	Occupied										
SR-345	Women	Occupied					Refinish walls	4/17/2010	8/4/2010			
SR-346	Prep	Occupied										
SR-347	Fac Lab	Occupied										
SR-348	Office	Occupied										
SR-349	Office	Vacant										
SR-350	Office	Occupied										
SR-351	Office	Occupied										
SR-352	Research Lab	Occupied										

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint	
Room Number	Area Impacted	Area Status	Wk of 8/9/2010	Wk of 8/16/2010	Wk of 8/23/2010	Wk of 8/30/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date		
2nd Floor													
SR -201	Teaching Lab	Occupied							5/17/2010	8/27/2010			
B-202	Tank Room	Occupied							5/17/2010	8/27/2010			
B-203	Prep Room	Occupied							5/17/2010	8/27/2010			
SR -204	Teaching Lab	Occupied							5/17/2010	8/27/2010			
SR-205	Teaching Lab	Occupied							5/17/2010	8/27/2010			
SR -251	Office (252)	Occupied							5/17/2010	8/27/2010			
SR-250	Research Lab (251)	Occupied							5/17/2010	8/27/2010			
SR-243	Bio Prep (244)	Occupied							5/17/2010	8/27/2010			
SR-245	Women	Occupied							5/17/2010	8/27/2010			
SR-246	Fac Lab	Occupied							5/17/2010	8/27/2010			
SR-247	Fac Lab	Occupied							5/17/2010	8/27/2010			
SR-248	Office	Occupied							5/17/2010	8/27/2010			
SR-249	Office	Occupied							5/17/2010	8/27/2010			
SR-250	Unisex/Alcove	Vacant							5/17/2010	8/27/2010			
SR-200A	Corridor	Occupied					ACT Installation	5/17/2010	8/27/2010				
SR-206	Teaching Lab	Occupied						5/17/2010	8/27/2010				
SR-207	Prep Room	Occupied						5/17/2010	8/27/2010				
SR-208	Teaching Lab	Occupied						5/17/2010	8/27/2010				
SR-210	Research Lab	Vacant						5/17/2010	8/27/2010				
SR-211	Prep Room	Vacant						5/17/2010	8/27/2010				
SR-242	Prep Room	Vacant					Build out of data closet	5/17/2010	8/27/2010				
SR-241	Herbarium	Occupied						5/17/2010	8/27/2010				
SR-240	Research Lab	Occupied						5/17/2010	8/27/2010				
SR-238	Unisex	Occupied						5/17/2010	8/27/2010				
SR-237	Fac Lab	Occupied						5/17/2010	8/27/2010				
SR-236	Office	Occupied						5/17/2010	8/27/2010				
SR-235	Office	Occupied						5/17/2010	8/27/2010				
SR-233	Research Lab	Occupied						5/17/2010	8/27/2010				
SR-200B	Corridor	Occupied					ACT Installation	5/17/2010	8/27/2010				
SR-231	Office	Occupied						5/17/2010	8/27/2010				
SR-230	Office	Vacant						5/17/2010	8/27/2010				
SR-229	Fac Lab	Vacant						5/17/2010	8/27/2010				
SR-212	Unisex	Vacant					Wall and Floor Finishes	5/17/2010	8/27/2010				
SR-213	Fac Lab	Vacant						5/17/2010	8/27/2010				
SR-214	Office	Vacant						5/17/2010	8/27/2010				
SR-215	Office	Vacant						5/17/2010	8/27/2010				
SR-216	Fac Lab	Vacant						5/17/2010	8/27/2010				
SR-217/218	Bathrooms	Vacant					Wall and Floor Finishes	5/17/2010	8/27/2010				
SR-219	Prep Room	Vacant						5/17/2010	8/27/2010				
SR-220	Teaching Lab	Vacant						5/17/2010	8/27/2010				
SR-221	Inst.	Vacant						5/17/2010	8/27/2010				
SR-222	Teaching Lab	Vacant						5/17/2010	8/27/2010				
SR-223	Teaching Lab	Vacant						5/17/2010	8/27/2010				
SR-224	Prep Room	Vacant						5/17/2010	8/27/2010				
SR-225	Seminar	Vacant						5/17/2010	8/27/2010				
SR-226	Fac Lab	Vacant						5/17/2010	8/27/2010				
SR-227	Office	Vacant						5/17/2010	8/27/2010				
SR-228	Prep Room	Vacant						5/17/2010	8/27/2010				

Four-Week Construction Look Ahead

Room Information			Four Week Look Ahead				Construction Schedule Information			Date of Restricted Access		Description of Impact/Constraint
Room Number	Area Impacted	Area Status	Wk of 8/9/2010	Wk of 8/16/2010	Wk of 8/23/2010	Wk of 8/30/2010	Current Activity Description	Expected Start Date	Expected Finish Date	Start Date	Finish Date	
1st Floor												
SR-101A	Lab Classroom	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-101B	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-101C	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-101D	Lab Classroom	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-101E	Lab Classroom	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-101F	Research Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-101G	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-102	Lab Classroom	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-103A	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-103B	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-103C	Emergency Elec.	Vacant										
SR-100A	Corridor	Occupied					Installing conduit, demo wall	4/19/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-100B	Lounge	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-137	Faculty/Staff Lounge	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-138	Kitchen	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-130	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	8/2/2010	8/11/2010	FP Installation,F/A Rough, Clg. Installation
SR-132	Women	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	8/2/2010	8/11/2010	FP Installation,F/A Rough, Clg. Installation
SR-133	Unisex	Occupied					Build out bathroom	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-134	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-135	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-135	Custodian	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	8/2/2010	8/11/2010	FP Installation,F/A Rough, Clg. Installation
SR-136	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-100C	Corridor	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-129	Instrumentation Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	8/2/2010	8/11/2010	FP Installation,F/A Rough, Clg. Installation
SR-128	Unisex	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-127	Computer Lab/Data Closet	Vacant					CMU Infill	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-126	Computer Support	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-100D	Corridor	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-125	Dark Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-123	Research Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-122	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-121	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-120	Research Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-119	Research Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-118	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-117	Office	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-104	Lab Classroom	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-105	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-106	Prep Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-107	Lab Classroom	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-108/109	Bathrooms	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-110	Lab Classroom	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR110A	Unisex	Occupied					Build out bathroom	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-110B	Data	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-111	Lab Classroom	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-112	Lab Classroom	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-112A	Prep Room	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-113	Lab	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-115	Lounge	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
SR-116	Office	Vacant					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,F/A Rough, Clg. Installation
Basement												
SR-023	Solvent Room	Occupied					Installing conduit	4/9/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-021	Stock Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-020	Chem. Storage	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-019B	Stock Room	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-019A	Loading Dock	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-019	Chem. Storage	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-024A	Glass Wash	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	7/12/2010	8/27/2010	FP Installation,Install Electrical conduit
SR-024	Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-025	Mechanical	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-018	Mechanical	Occupied					FP piping	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-00A	Vestibule	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-026	P&N Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	8/13/2010	8/14/2010	FP Installation,Install Electrical conduit
SR-027	Steam Closet	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
SR-026A	P&N Lab	Occupied					Above clg. MEP's	5/17/2010	8/27/2010	8/13/2010	8/14/2010	FP Installation,Install Electrical conduit
SR-000	Main Corridor	Occupied					Above clg. MEP's	5/17/2010	8/27/2010			FP Installation,Install Electrical conduit
ACF	Vivarium	Occupied						8/9/2010	9/13/2010	8/9/2010	9/13/2010	Ductcleaning,FP,FA,emergency lighting