

SMITH COLLEGE
CLARK SCIENCE CENTER
Program Phase February 2011 - December 2011

BUILDING	ROOM	Current / Former		Move Out Date	Estimated Constrction	Estimated Construction	New Room Occupant	Move In Date	Consolidation Move Date
		progr	Occupant		Start	Completion			
Sabin-Reed	18	progr	Animal Holding	August 15, 2011	August 22, 2011	November 11, 2011	Beery / Swiencanski	November 1, 2011	
Sabin-Reed	19	progr	Animal Holding	August 15, 2011	August 22, 2011	November 11, 2011	Beery / Swiencanski	November 1, 2011	
Sabin-Reed	20	progr	Animal Holding	August 15, 2011	August 22, 2011	November 11, 2011	Beery / Swiencanski	November 1, 2011	
Sabin-Reed	SR-019B	progr	Stock Room	May 23, 2011	June 6, 2011	October 28, 2011	David Smith	October 17, 2011	November 1, 2011
Sabin-Reed	SR-019C	progr	To Be Built	May 23, 2011	June 6, 2011	September 19, 2011	David Smith	October 17, 2011	November 1, 2011
Sabin-Reed	SR-022	progr	Solvent Storage	April 14, 2011	April 18, 2011	May 20, 2011	Stockroom	May 23, 2011	
Sabin-Reed	SR-023	progr	Solvent Storage	April 14, 2011	April 18, 2011	May 20, 2011	Stockroom	May 23, 2011	
Sabin-Reed	SR-026	progr	Harrington	March 16, 2011	March 31, 2011	August 12, 2011	Barresi	August 15, 2011	August 15, 2011
Sabin-Reed	SR-026A	progr	Harrington	March 16, 2011	March 31, 2011	August 12, 2011	Barresi	August 15, 2011	August 15, 2011
Sabin-Reed	SR-101A	progr	Glumac	April 4, 2011	April 11, 2011	September 2, 2011	Glumac	September 6, 2011	September 6, 2011
Sabin-Reed	SR-101C	progr	Newton	May 9, 2011	May 24, 2011	September 2, 2011	Brady	September 6, 2011	September 6, 2011
Sabin-Reed	SR-101D	progr	Newton	June 30, 2011	July 11, 2011	September 2, 2011	Brady	September 6, 2011	September 6, 2011
Sabin-Reed	SR-101E	progr	Newton	June 30, 2011	July 11, 2011	September 2, 2011	Newton	September 6, 2011	September 6, 2011
Sabin-Reed	SR-101F	progr	Newton	June 30, 2011	July 11, 2011	September 2, 2011	Newton	September 6, 2011	September 6, 2011
Sabin-Reed	SR-101G		Newton	June 30, 2011	July 11, 2011	September 2, 2011	Newton	September 6, 2011	September 6, 2011
Sabin-Reed	SR-102	progr	VACANT	Vacant	February	June 30, 2011	Caris	July 1, 2011	July 1, 2011
Sabin-Reed	SR-105	progr	Vacant	Vacant	February	July 29, 2011	Brady	August 1, 2011	August 17, 2011
Sabin-Reed	SR-110	progr	Newton	June 30, 2011	July 11, 2011	October 28, 2011	Elizabeth Jameson	October 31, 2011	November 1, 2011
Sabin-Reed	SR-111	progr	VACANT	Vacant	February	June 29, 2011	Newton / Jameson	June 30, 2011	June 30, 2011
Sabin-Reed	SR-112	progr	VACANT	Vacant	February	May 3, 2011	Elizabeth Jameson	May 4, 2011	May 4, 2011
Sabin-Reed	SR-112A		VACANT	Vacant	February	May 3, 2011	Elizabeth Jameson	May 4, 2011	May 4, 2011
Sabin-Reed	SR-114		VACANT	Vacant	No Work	No Work	Caris	July 1, 2011	July 1, 2011
Sabin-Reed	SR-115		VACANT	Vacant	No Work	No Work	Julie Mills	July 1, 2011	July 1, 2011
Sabin-Reed	SR-205	progr	Virginia Hayssen	May 2, 2011	May 9, 2011	May 23, 2011	Hayssen	May 23, 2011	May 23, 2011
Sabin-Reed	SR-210		Paulette Peckol	Vacant	No work	No work	Peckol	TBD	TBD
Sabin-Reed	SR-211		Paulette Peckol	Vacant	No work	No work	Peckol	TBD	TBD
Sabin-Reed	SR-213		VACANT	Vacant	No work	No work	Peckol	June 6, 2011	June 7, 2011
Sabin-Reed	SR-214		VACANT	Vacant	No work	No work	Peckol	June 6, 2011	June 7, 2011
Sabin-Reed	SR-215		VACANT	Vacant	No work	No work		June 6, 2011	June 7, 2011
Sabin-Reed	SR-216		VACANT	Vacant	No work	No work		June 6, 2011	June 7, 2011
Sabin-Reed	SR-220	progr	NMR Room	VACANT	February	June 30, 2011	Classroom	July 1, 2011	July 1, 2011
Sabin-Reed	SR-222	progr	VACANT	VACANT	February	July 29, 2011	David Smith	August 1, 2011	August 17, 2011
Sabin-Reed	SR-223	progr	VACANT	VACANT	February	July 29, 2011	Kent / Smith / Peckol / Bellemare / Katz	August 1, 2011	August 17, 2011
Sabin-Reed	SR-225	progr	Seminar Room	May 2, 2011	May 8, 2011	September 2, 2011	Seminar Room	September 6, 2011	September 6, 2011
Sabin-Reed	SR-229		VACANT	VACANT	No work	No Work	David Smith	May 23, 2011	May 23, 2011
Sabin-Reed	SR-230		VACANT	VACANT	No work	No Work	David Smith	May 23, 2011	May 23, 2011
Sabin-Reed	SR-232		David Smith	August 17, 2011	No work	No Work	Hayssen	August 17, 2011	August 17, 2011
Sabin-Reed	SR-235	progr	David Smith	May 23, 2011	Summer Semester	End of Summer Semester	Hayssen	TBD	TBD
Sabin-Reed	SR-236	progr	Virginia Hayssen	May 23, 2011	June 1, 2011	June 30, 2011	Hayssen	July 1, 2011	July 1, 2011
Sabin-Reed	SR-301	progr	Anderson/Olivo	August 1, 2011	August 9, 2011	December 16, 2011	Halvorsen / Horton	December 19, 2011	December 30, 2011
Sabin-Reed	SR-302		Anderson/Olivo	May 23, 2011	May 30, 2011	October 31, 2011	Atela	November 1, 2011	November 1, 2011
Sabin-Reed	SR-303		Anderson/Olivo	May 23, 2011	May 30, 2011	October 31, 2011	Atela	November 1, 2011	November 1, 2011
Sabin-Reed	SR-304	progr	Anderson/Olivo	May 23, 2011	May 30, 2011	October 31, 2011	Atela	November 1, 2011	November 1, 2011
Sabin-Reed	SR-305	progr	Robert Merritt	May 23, 2011	May 30, 2011	September 2, 2011	Fortune	September 6, 2011	September 6, 2011
Sabin-Reed	SR-308	progr	Barresi	August 1, 2011	August 8, 2011	December 29, 2011	Fortune	December 30, 2011	December 30, 2011
Sabin-Reed	SR-309		VACANT	VACANT	No work	No Work	David Smith	December 30, 2011	December 30, 2011
Sabin-Reed	SR-310	progr	VACANT	VACANT	February	May 19, 2011	David Smith	December 30, 2011	December 30, 2011
Sabin-Reed	SR-312		VACANT	VACANT	No work	No Work	Katz / Williams / Dorit / Merritt	August 1, 2011	August 17, 2011
Sabin-Reed	SR-314	progr	VACANT	VACANT	February	July 29, 2011	Katz / Williams / Dorit / Merritt	August 1, 2011	August 17, 2011
Sabin-Reed	SR-328	progr	VACANT	VACANT	February	July 29, 2011	Briggs / Barresi	August 1, 2011	August 17, 2011

**SMITH COLLEGE
CLARK SCIENCE CENTER
Program Phase February 2011 - December 2011**

BUILDING	ROOM	Current / Former progr	Former Occupant	Move Out Date	Estimated Constrction Start	Estimated Construction Completion	New Room Occupant	Move In Date	Consolidation Move Date
Sabin-Reed	SR-330	progr	VACANT	VACANT	February	July 29, 2011	Seminar Room	August 1, 2011	August 17, 2011
Sabin-Reed	SR-332		VACANT	VACANT	No work	No work	Biology Shared Office	June 6, 2011	June 6, 2011
Sabin-Reed	SR-336		Harrington	August 1, 2011	No work	No work			
Sabin-Reed	SR-337		Harrington	August 1, 2011	No work	No work			
Sabin-Reed	SR-338	progr	VACANT	VACANT	Work Complete	Work Complete	Merritt	May 23, 2011	May 23, 2011
Sabin-Reed	SR-339	progr	VACANT	VACANT	Work Complete	Work Complete	Merritt	May 23, 2011	May 23, 2011
Sabin-Reed	SR-340	progr	VACANT	September 20, 2011	September 27, 2011	December 29, 2011	Merritt	December 30, 2011	December 30, 2011
Sabin-Reed	SR-341	progr	VACANT	VACANT	Work Complete	Work Complete	Merritt	May 23, 2011	May 23, 2011
Sabin-Reed	SR-342	progr	Seminar Room	May 2, 2011	May 9, 2011	September 2, 2011	Merritt / Kent / Briggs / Barresi / Katz / Williams / Dorit	September 6, 2011	September 6, 2011
Sabin-Reed	SR-346	progr	Michael Barresi	August 1, 2011	August 8, 2011	September 19, 2011	Heavy Equipment Room	September 20, 2011	September 20, 2011
Sabin-Reed	SR-347	progr	Michael Barresi	August 1, 2011	August 8, 2011	December 29, 2011	Fortune	December 30, 2011	December 30, 2011
Sabin-Reed	SR-348	progr	Michael Barresi	August 1, 2011	August 8, 2011	December 29, 2011	Fortune	December 30, 2011	December 30, 2011
Sabin-Reed	SR-349	progr	Michael Barresi	August 1, 2011	August 8, 2011	December 29, 2011	Fortune	December 30, 2011	December 30, 2011
Sabin-Reed	SR-350	progr	Michael Barresi	August 1, 2011	August 8, 2011	December 29, 2011	Fortune	December 30, 2011	December 30, 2011
Sabin-Reed	SR-351		Robert Merritt	May 23, 2011	No Work	No Work	Halvorsen / Horton	August 17, 2011	August 17, 2011
Sabin-Reed	SR-352	progr	Robert Merritt	May 23, 2011	May 30, 2011	August 16, 2011	Halvorsen / Horton	August 17, 2011	August 17, 2011
Sabin-Reed	SR-401	progr	VACANT	VACANT	February	July 29, 2011	Barresi	August 1, 2011	August 1, 2011
Sabin-Reed	SR-402	progr	VACANT	VACANT	February	July 29, 2011	Barresi	August 1, 2011	August 1, 2011
Sabin-Reed	SR-404	progr	VACANT	VACANT	April 1, 2011	June 6, 2011	Harrington/Hall	June 7, 2011	June 7, 2011
Sabin-Reed	SR-406	progr	VACANT	VACANT	February	May 2, 2011	Anderson, Olivo	May 23, 2011	May 23, 2011
Sabin-Reed	SR-407	progr	VACANT	VACANT	February	May 2, 2011	Anderson, Olivo	May 23, 2011	May 23, 2011
Sabin-Reed	SR-407A	progr	VACANT	VACANT	February	May 2, 2011	Anderson, Olivo	May 23, 2011	May 23, 2011
Sabin-Reed	SR-414	progr	Briggs	N/A	June 6, 2011	June 17, 2011	Briggs	N/A	N/A
Sabin-Reed	SR-416	progr	Briggs	TBD	June 6, 2011	June 17, 2011	Briggs	N/A	N/A
Sabin-Reed	SR-426	progr	VACANT	VACANT	February	August 12, 2011	Harrington/Hall	August 15, 2011	August 17, 2011
Sabin-Reed	SR-427	progr	VACANT	VACANT	February	August 12, 2011	Harrington/Hall	August 15, 2011	August 17, 2011
Sabin-Reed	SR-428	progr	VACANT	VACANT	February	July 29, 2011	Harrington/Hall	August 1, 2011	August 1, 2011
Sabin-Reed	SR-429		VACANT	VACANT	No Work	No Work	Harrington	August 1, 2011	August 1, 2011
Sabin-Reed	SR-430		VACANT	VACANT	No Work	No Work	Harrington	August 1, 2011	August 1, 2011
Sabin-Reed	SR-431		VACANT	VACANT	No Work	No Work	Science Center Office	August 1, 2011	August 1, 2011
Sabin-Reed	SR-432	progr	VACANT	VACANT	February	June 30, 2011	Merritt / Harrington / Hall	July 5, 2011	August 1, 2011
Sabin-Reed	SR-435		VACANT	VACANT	TBD	End of Summer Semester	Briggs/Wopereis	N/A	N/A
Sabin-Reed	SR-436		Wopereis	TBD	TBD	End of Summer Semester	Briggs/Wopereis	N/A	N/A
Sabin-Reed	SR-441	progr	Briggs	TBD	TBD	End of Summer Semester	TEM/SEM/Histology prep: CMI	TBD	TBD
Sabin-Reed	SR-449		Tilley	April 19, 2011	No Work	No Work	Anderson	April 22, 2011	May 23, 2011
Sabin-Reed	SR-452		Tilley	April 19, 2011	No Work	No Work	Anderson	April 22, 2011	Moved
Sabin-Reed	SR-453		Tilley	April 19, 2011	No Work	No Work	Anderson	April 22, 2011	Moved
Sabin-Reed	SR-454		VACANT	VACANT	No Work	No Work	Olivo	May 23, 2011	May 23, 2011
Sabin-Reed	SR-455		VACANT	VACANT	No Work	No Work	Olivo	May 23, 2011	May 23, 2011
Sabin-Reed	SR-456	progr	VACANT	VACANT	February	July 29, 2011	Barresi	August 1, 2011	August 1, 2011
Sabin-Reed	SR-457	progr	VACANT	VACANT	February	July 29, 2011	Barresi	August 1, 2011	August 1, 2011
Burton	B-001	progr	Computer Classroom	May 9, 2011	May 11, 2011	September 2, 2011	Classroom	September 6, 2011	September 6, 2011
Burton	B-017		VACANT	ASAP	May 11, 2011	September 2, 2011	Classroom	September 6, 2011	September 6, 2011